



ALANN ENGINEERING GROUP
CONSULTING ENGINEERS SINCE 1989

HENRY HOTEL RENOVATIONS
ESTIMATED PROJECT SCHEDULE

Started of Work	02/2024
Request and attend pre-application meeting with FGUA	
Submittal to County for Site Plan Review	02/26/24
County TRC	03/20/24
Revise layout to meet parking, stormwater, etc. and request proposals for soils, environmental, additional surveys	05/2024
Re-Submittal to County for Site Plan Review	05/22/24
County TRC	06/20/24
Receive soils, environmental, add'l surveys (assume 30 days)	06/22/24
Address comments, finalize design	07/26/24
Submittal to FGUA	07/26/24
Submittal to SJRWMD	07/26/24
Re-submittal to County for Site Plan	07/26/24
County TRC	08/16/24
Receive comments from SJRWMD and FGUA	08/26/24
Attend Planning Board	09/10/24
Address comment from SJRWMD and FGUA	09/16/24
Applications to FDEP	09/30/24
Finalize all permits	10/28/24