
U.S. 1 AT OLD DIXIE HIGHWAY ROUNDABOUT


Construction Information Overview November 2018



Overall Final Design



- Two northbound lanes with exits for Old Dixie Highway and C.R. 325
- Trojan Road connects north of the roundabout
- Two southbound lanes, including an outside "bypass" lane
- Will include landscaping (not shown here) and lighting



Construction Schedule

- Notice to Proceed: Oct. 8 with 90-day acquisition period
- Work expected to begin early January
- Contract is about 14 months
- Work will be performed in four phases
- Contractor is P&S Paving, Inc.
- Work may occur day or night
- No lane closure time restrictions
- Construction Cost: about \$4 million




PHASE 1 CONSTRUCT TEMPORARY DIVERSION PAVEMENT ON S.R. 5 / U.S. 1 AND SIDE STREETS **LEGEND WORK AREA** TEMPORARY DIVERSION PAVEMENT


Phase I

- Construct temporary asphalt and concrete barrier on the west side of the roadway
- Construct temporary diversion pavement to carry traffic from Old Dixie Highway and C.R. 325 to U.S. 1
- This phase will not require detours, and all four lanes of U.S. 1 will be open

Phase II

- During Phase II, U.S. 1 traffic will be reduced to one lane in each direction with a reduced speed of 55 mph
- Construct new NB U.S. 1
 lanes, medians and the east
 side of the roundabout, as
 well as some curb and gutter
 work at Old Dixie and C.R.
 325
- NB traffic will be shifted onto the existing SB lane starting south of the intersection
- SB traffic will be shifted to the west onto the temporary pavement starting north of the intersection






Phase III

- Detour for SB U.S. 1 traffic trying to access Old Dixie Highway and C.R. 325
- Traffic will be directed to travel south on U.S. 1 and make a Uturn to NB U.S. 1
- construct new SB lanes and west side of the roundabout. Complete the median work north of the roundabout, and remove the diversion pavement from Old Dixie Highway to U.S. 1
- Reconstruct the travel lanes on Old Dixie Highway and C.R. 325.
 This will require lane closures with flagging operations


Phase IV

- Complete the southbound U.S. 1 bypass lane.
- Final paving, as well as installing permanent signage and pavement markings
- A nighttime closure is expected to complete construction of the southbound traffic separator



Landscaping & Lighting

- Cabbage Palms, Muhly grass and Bermuda grass in center circle
- Medians to include Cabbage Palms, Crape Myrtle, Peanut sod and Bermuda grass
- Temporary irrigation to be installed
- Additional lighting on both sides of U.S. 1
- Advance warning signs with flashing beacons




Other Improvements

- Drainage
 - 598 linear feet (LF) 18-inch culvert
 - 175 LF 30-inch culvert
 - New curb inlets and manhole covers
- Permanent sheet pile retaining wall along portion of the southbound bypass lane
- Curb and gutter
- Signage and pavement markings

Public Outreach

- Stakeholder meeting with local officials
- Individual meetings with businesses and residents
- Project flyer distributed via U.S.
 Mail to roughly 1,800 property owners
- www.CFLRoads.com website
- Project updates via email, social media and news media as needed throughout the project, especially ahead of new traffic patterns



Project Contacts

Rick Coe

FDOT Project Manager

386-740-3490

386-527-3831

frederick.coe@dot.state.fl.us

Carolyn Fitzwilliam

Public Information Coordinator

386-740-3566

407-637-7461

carolyn.fitzwilliam@dot.state.fl.us

Rafael Rodriguez, FDOT DeLand Construction Engineer – 386-740-3594 Dwight Grube, FDOT DeLand Construction Manager – 386-740-3482